

**GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT**

Mahatma Gandhi Kalwakurthy Lift Irrigation Schemes - Formation of earth dam of Gudipallygattu Balancing Reservoir - Payment of prevailing SS Rates without applying tender discount for the works executed – Orders – Issued.

**IRRIGATION & CAD (PW.MAJ.IRR.IV.2) DEPARTMENT**

**G.O.Ms.No. 56**

**Dated: 21-05-2009**

1. From M/s Maytas Infra Ltd, Lr. Dt. 16-02-2008 received through CMP.No.13898/ GeN/08, dt. 15-04-2008.
2. From the Chief Engineer (P), Mahabubnagar, Lr.No.CE(P)/MBNR/MGJLIP/2360, dt. 30-08-2008.
3. Govt.Memo.No.19596/Maj.Irr.IV.2/08, dt. 11-09-2008.
4. From the Chief Engineer (P), Mahabubnagar, Lr.No.CE(P)/MBNR/MGJLIP/2545, dt. 24-09-2008.
5. Govt.Memo.No.19596/Maj.Irr.IV.2/08, dt. 04-10-2008.
6. From the Chief Engineer (P), Mahabubnagar, Lr.No.CE(P)/MBNR/MGJLIP/2980, dt. 24-11-2008.

\*\*\*\*\*

**ORDER:**

In the ref. 1<sup>st</sup> read above, M/s Maytas Infra Ltd., have represented for payment of prevailing SS Rates without applying Tender Discount for the works executed by them for Mahatma Gandhi Kalwakurthy Lift Irrigation Scheme in view of the abnormal rise in prices of diesel, cement, stone and metal etc. In the letter 2<sup>nd</sup> read above, the Chief Engineer (P), Mahabubnagar has reported that EOTs were granted to the agency due to the unavoidable circumstances that are not attributable to the agency such as delay in land acquisition, heavy rains, Deviation of COT depths against sanctioned depths, approval of drawings, frequent stoppage of the works by the villagers of Narsaipally etc. He has further reported that the work was physically completed and final bill is yet to be paid. He further submitted that as per G.O.Ms.No.94, TR&B (Roads.1) Dept, dt. 16-04-2008 Price Adjustment Clause can be made applicable to all the ongoing works for which final bills are yet to be paid and recommended as such.

2. Government after careful examination of the matter orders for payment of revised SSR without waiving tender discount for the work of "Formation of earth dam of Gudipallygattu Balancing Reservoir", while restricting the payment only to that portion, where work could not be taken up due to delay in land acquisition as follows:

- a) Rates as per SSR 2004-05 for the work done during 2004-05.
- b) Rates as per SSR 2005-06 for the work done during 2005-06.
- c) Rates as per SSR 2006-07 for the work done during 2006-07.

3. This orders issues with the concurrence of Finance (W&P) Department vide their U.O.No.5084/F2(2)/08-1, dt. 05-12-2008.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)**

**ADITYA NATH DAS  
SECRETARY TO GOVERNMENT**

To  
The Chief Engineer (P), Mahabubnagar,  
3<sup>rd</sup> Floor, Jalasoudha Building,  
Erramanzil, Hyderabad.  
Copy to  
PS to Hon'ble CM  
Finance (W&P) Department  
SF/Spare.

**//FORWARDED BY ORDER//**

**SECTION OFFICER**